BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Improvements to roads & drains at Ravindra Nagara and other Surrounding area in Ward No 13, Shettyhalli Sub Division*
2	Estimated cost and Technical Sanction NO and Date	Rs.30.00 Lakhs, T.S No.50/19-20, 31.08.2019
3	Amount of Tender	3000000.00
4	Job Code No	013-19-000028
5	Name & Address of the contractor	KRIDL
6	Aggrement No & Date	EE/DD/AGR/393 /19-20, Dt.17.09.2019
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/393 /19-20, Dt 17.09.2019
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	
12	Due date of Starting the work	
13	Due date of completion of the work	
14	Actul Date of completion of the work	
15	Progress achieved during first extension	
16	Time extension period applied for	
17	No of Days	607
18	Time Extension Recommended	Yes

Scanned by CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	
20	The balance work to be executed	
21	Approximate time required for completion on the work	
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	
24	Weather Reply received action taken on the contractor	
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Fine Exclusive may be granted with a fine of 2% for a period of 60 days

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Shettyhalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Applicable penalty may be levied

Scanned by CamScanner